

OUOTATION:FOR PROPOSED TOILETS
OUTPUT: MD RENADD
SM-1025

	CLIENT: MR BENARD		SM-10	25	
NO	DESCRIPTION		UNIT	RATE	AMOUNT IN KSHS
	ELEMENT NO. 1				
1	SUBSTRUCTURE ( ALL PROVISIONAL ):- setting out	6	SM	100.00	600.00
	Setting out		Olvi	100.00	-
	Suspended Reinforced marine board slab:				-
	50-50 0.111	_	014	0.000.00	-
2	50x50 mm S.H bar	5	SM	2,000.00	10,000.00
3	marine boards	8	СМ	2,000.00	16,000.00
4	w/c toilets	6	NO	15,000.00	90,000.00
5	Wash hand basin	2	NO	8,500.00	17,000.00
	wasii nanu basiii	2	NO	0,300.00	17,000.00
6					
7					
8					
9	Plumbing labour  Total carried to collection				133,600.00
	Total covided to collection				
	Total carried to collection				-
	COLLECTION  Carried forward from page 1				133,600.00
	Carried forward from page 1				-
	Total out attricture carried to Summer:				122 600 00
	Total sub-structure carried to Summary				133,600.00
	ELEMENT NO. 2				
	SUPER STRUCTURE WALLING				
	SOLET OF THE ENGLISHED				
1	50mm thick EPS panels; thermoteq eps technology.				
	50mm thick panels	120	SM	2,800.00	336,000.00

2	50mm wide galvanised u channels.	40	LM	1,500.00	60,000.00
4	50mm thick eps panel doors	6	NO	10,000.00	60,000.00
5	Thermoteq aluminium windows	6	NO	2,500.00	15,000.00
	Total carried to Summary				471,000.00
	ELEMENT NO. 3				
	ROOFING WORKS				
1	50x50x1.5mm thick SHS steel, primed and welded together				
2	Trusses	30		1,500.00	45,000.00
	Purlins	16		1,500.00	24,000.00
3					-
					-
	ROOF COVERING:				-
4					-
	Box profile roofing sheets, 30G	14		1,850.00	25,900.00
5					-
l		l			-

7	Heat insulation:- Guttafoil or any approved heat insulation material under the cancas sheeting	12	SM	600.00	7,200.00 - - -
	Total carried to Summary				102,100.00
	TOTAL AMOUNTS KSH				706,700.00

## TERMS OF OPERATION

- 1 PRICE SUBJECT TO 16% VAT.
- <sup>2</sup> Payment terms:50% on order, 20% on collection of goods at our warehouse, 30% upon completion
- Building works will include all installation of panels, roofing, doors and window installation
   Plumbing works will include all plumbing fittings i.e sink and toilet installation
- N/BClient to provide transportation of materials to the site, storage, security,water and electricty for the works
- 6 electrical works will include conduting wiring and fitting where its charges will be deliberated on site by both parties i.e client and the contractor
- N/B plumbing labour charge and amount of piping need to be determined and delibarated on site by both parties i.e the contractor and client
- 8 Building works will not include any works that is not captured on the goute

HEAD OFFICE & SHOWROUM
Inermoted center, Mombasa Road.
P.O.BOX 1825/-00500 Nairobi Tel: +254 /22 925 001 / /28 280 5/8 Cell: +254 /22 /04 994 Email: info@thermoteq.co.ke / gerald@thermoteq.co.ke / Website: www.thermoteq.co.ke Branches: thermoteg center, Nairobi-Arthriver, Mombasa, Rwanda