

OUOTATION: PROPOSED OFFICE SPACE DATE: 23/10/2025
CLIENT: NILESH

| | CLIENT :NILESH | | SM-10 | 25 | |
|----|---|----|-------|----------|-------------------|
| NO | DESCRIPTION | | UNIT | RATE | AMOUNT IN KSHS |
| | | | | | |
| | | | | | |
| | ELEMENT NO. 1 | | | | |
| 1 | SUBSTRUCTURE (ALL PROVISIONAL) :- setting out | 13 | SM | 100.00 | 1,300.00 |
| | SUSPENDED STEEL REINFORCED MARINE SLAB | | | | - |
| 1 | 50X50mm square tube gauge 14 | 13 | SM | 2,100.00 | 27,300.00 |
| 2 | 8'x4'x1" marine boards | 13 | SM | 2,100.00 | 27,300.00 |
| 3 | Carpeting | 13 | SM | 2,500.00 | 32,500.00 |
| | Total carried to collection | | | | 88,400.00 |
| | | • | | | |
| | | | | | |

| | COLLECTION Carried forward from page 1 | | | | 88,400.00 |
|---|--|----|----|-----------|------------|
| | Total sub-structure carried to Summary | | | | 88,400.00 |
| | ELEMENT NO. 2 | | | | |
| | SUPER STRUCTURE WALLING | | | | |
| | 50mm thick EPS panels; thermoteq eps technology. | | | | |
| 1 | 50mm thick panels | 42 | SM | 2,800.00 | 117,600.00 |
| 2 | 50mm wide galvanised u channels. | 7 | LM | 1,500.00 | 10,500.00 |
| 3 | 50mm thick eps panel doors | 1 | NO | 10,000.00 | 10,000.00 |
| 4 | Thermoteq aluminium windows | 2 | NO | 16,000.00 | 32,000.00 |
| | Total carried to Summary | | | | 170,100.00 |
| | ELEMENT NO. 3 | | | | |

| Ì | ROOFING WORKS | | | | |
|---|---|----|------|-----------|---------------------|
| | 50x50x1.5mm thick SHS steel, primed and welded together | | | | |
| 1 | 40X40mm gauge16 steel for Trusses | 15 | | 1,500.00 | 22,500.00 |
| 2 | 40x40mm gauge 16 steel forPurlins | 8 | | 1,500.00 | 12,000.00 |
| 1 | ROOF COVERING: Box profile roofing sheets, 30G | 15 | | 1,850.00 | 27,750.00 - - |
| 1 | Heat insulation:- Guttaroil or any approved neat insulation material under the cancas cheeting ELECTRICAL | 15 | SM | 600.00 | 9,000.00 - - |
| 1 | Twin socket patrice boxes | 4 | NO | 1,000.00 | 4,000.00 |
| 2 | 2 gang switch plus patrice boxe | 1 | NO | 500.00 | 500.00 |
| 3 | Florescent bulbs 4' | 2 | NO | 1,500.00 | 3,000.00 |
| 4 | Distribution board with lighting mcb and Ac mcb | 1 | NO | 8,000.00 | 8,000.00 |
| 5 | Twin cable 2.5mm | 1 | Roll | 10,000.00 | 10,000.00 |
| 6 | mini trunking | 8 | pcs | 400.00 | 3,200.00 |
| 7 | cable tie | 1 | pkt | 1,000.00 | 1,000.00 |
| 8 | self tapping screws | 1 | pkt | 2,000.00 | 2,000.00 |
| 9 | Security lights | 1 | pcs | 2,000.00 | 2,000.00 |
| | | | | | |
| | | | | | |
| | Total carried to Summary | | | | 126,950.00 |
| | TOTAL AMOUNTS KSH | | | | 385,450.00 |

TERMS OF OPERATION

- 1 PRICE SUBJECT TO 16% VAT.
- $_{\rm 2}$ Payment terms:50% on order, 20% on collection of goods at our warehouse, 30% upon completion
- $_{\mathbf{3}}$ N/B the contractor shall not undertake any works that are not captured in the quote
- 4 Client to provide transportation of materials to the site, provide security, electricity, clean water, and accomodations for workers
- $_{5}$ Building works shall not include ac installation unless agreed apon by both partries i.e the client and the contractor
- $_{6}\,$ Building works shall not include any ground works i.e ground levelling. Any cut or fill and any other related works
- ₇ Client to prepare ground level prior to comencment of building works

HEAD OFFICE & SHOWROOM

Thermoteq center, Mombasa Road.

P.O.Box 18257-00500 Nairobi Tel: +254 722 925 001 / 728 280 578 Cell: +254 722 704 994

Email: info@thermoteq.co.ke / gerald@thermoteq.co.ke /Website: www.thermoteq.co.ke Branches: thermoteq center, Nairobi-Arthriver, Mombasa, Rwanda